



STATUS REPORT

October 18, 2011

MADOT PROJECT @ 149 & Route 6 Intersection Improvements (Roundabout)

Tom Ockerbloom (MADOT –Project Manager) Reports:

An Operational Roundabout will be in place by the end of 2011 construction season (late November) – will include signage and temporary painted lines – too cold for thermoplastic!

Temporary “jersey” barriers on Route 6 “may” be removed prior to winter, but if not, no problem with snow removal is expected based on DOT experience.

When barriers are removed it will likely be at night.

Final project will be completed prior to summer traffic influx (June 2012)

Project is on schedule and on budget

More than willing to take any questions back to Tom

Roger Parsons – Town Engineer